Phone: 724-452-9330



Concrete Sample Test Report Concrete Cube Compressive Strength

| Project Name: | April Showers | | | | | | |
|--|--|----------------------|------------|----------------|---------------|--|--|
| Project Number: | 1600 Pennsylvania | | | | | | |
| Client: | Summer Garden | | | | | | |
| Location: | May Flowers: 2545 Railroad St., Pittsburgh, PA 15220 | | | | | | |
| Sample: | 48523 S04 | | | | | | |
| Description: | | | | | | | |
| Field Data (ASTI | M C172, C143, C | C173/C231, C138, | C1064) | | | | |
| Supplier: | August Summer | | | | | | |
| Mix Name: | StrikeForce 5 | | | | | | |
| Spec. Strength (MPa): | 21 | | | | | | |
| Ticket Number: | 258 | | | | | | |
| Mold Date: | 11/29/2024 12:00 PM | | | | | | |
| Molded By: | | | | | | | |
| Laboratory Tes Sample Number: | st Data (ASTI 48523 S04 | M C109) 48523 S04 | 48523 S04 | | | | |
| Set Number: | 28 | 28 | 28 | | | | |
| Specimen Number: | 1 | 2 | 3 | | | | |
| Age: | 28 | 28 | 28 | | | | |
| Length (mm): | 150 | 150 | 150 | | | | |
| Width (mm): | 150 | 150 | 150 | | | | |
| Depth (mm): | 150 | 150 | 150 | | | | |
| Test Date: | 12/27/2024 | 12/27/2024 | 12/27/2024 | | | | |
| Max Load (kN): | 530 | 519 | 514 | | | | |
| Strength (MPa): | 23.5 | 23.1 | 22.8 | | | | |
| Tested By: | E Rigby | E Rigby | E Rigby | | | | |
| Excl in Avg Strength: | | | | | | | |
| Domorko | | | | Data received: | | | |
| Remarks: | | Date received: | | | | | |
| Set 28 Average 28-day Compressive Strength (MPa): Curing: Standard Field | | | | | | | |
| ASTM C511 | | | | | | | |
| | | | | Submitted by: | Submitted by: | | |
| | | | | | | | |

This report shall not be reproduced, except in full, without prior approval of Forney, LP. Results relate only to items tested.

Distribution:

Report Date: